

Annex A

Recent Workplace Accidents

<u>S/No</u>	<u>Date</u>	<u>Description of Accident</u>	<u>Casualties</u>
1.	16 Jul 2012	<p><u>11 Workers Injured in Fire at Hotel Worksite</u></p> <p>On 16 Jul 2012, a fire broke out at the basement of a hotel undergoing addition and alteration works. The fire resulted in 11 workers injured.</p>	11 workers injured.
2.	18 Jul 2012	<p><u>Two Workers Die After Formwork Collapses at DTL Bugis Station</u></p> <p>On 18 Jul 2012, concreting work was being carried out for an underground linkway at the Downtown Line (DTL) Bugis MRT Station. As the wet concrete was being poured into a mould, the formwork structure collapsed, burying two workers in wet concrete and injuring eight other workers. The two workers, both Chinese Nationals, were later pronounced dead at the scene. The other eight workers were immediately conveyed to hospital.</p>	<p>2 workers <u>fatally</u> injured.</p> <p>8 other workers injured.</p>
3.	01 Aug 2012	<p><u>Worker Dies After Falling into Sea at Pasir Panjang Wharf</u></p> <p>On 01 Aug 2012, a Malaysian and Singapore Permanent Resident worker was being ferried from a tugboat to an offshore barge that was part of construction works on a land reclamation site. While climbing up a ladder to the barge, the worker lost his balance and fell into the sea. The worker was wearing a life vest which immediately inflated. The worker's supervisor attempted a rescue using a life buoy but the worker became unconscious during the rescue and later succumbed to his injuries.</p>	1 worker <u>fatally</u> injured.
4.	02 Aug 2012	<p><u>Worker Injured in Building Collapse During Controlled Demolition Work</u></p> <p>On 2 Aug 2012, the second to fifth floors of a carpark structure being demolished collapsed, injuring one Malaysian worker and blocking an access road with debris.</p>	1 worker injured.
5.	04 Aug 2012	<p><u>Worker Dies After Falling to Death at Spottiswoode Park Road Construction Site</u></p>	1 worker <u>fatally</u> injured.

		On 4 Aug 2012, an Indian National worker had completed supervising the work of a team assigned to install rainwater downpipes on a building under construction. The worker left the team and was found at the foot of the building unconscious. The worker was pronounced dead at the scene.	
6.	08 Aug 2012	<p><u>Worker Dies After Being Crushed by Wailer Structure at C156 Marina Bay Worksite</u></p> <p>On 8 Aug 2012, a Bangladeshi worker was dismantling a supporting structure that formed part of an Earth Retaining Stabilizing Structure (ERSS) used at the C156 Marina Bay worksite. The worker had been assigned to remove bolts from a waler section to be dismantled. Following the removal of the bolts, the waler sections were to be hoisted by a crane out of the worksite. During the hoisting of one waler section, another waler section which the worker had been standing on became dislodged as it was still connected to the waler section being hoisted. Both the worker and this waler section plunged to the base of the ERSS, and this waler section crushed the worker, killing him.</p>	1 worker <u>fatally</u> injured.